

Weekly onshore construction status report

Week of January 06, 2025:

Completed Activities

The contractor activities included:

Cable Route

Victory Avenue (CR-56)

- Complete vault installation activities
- Began conduit proofing activities

William Floyd Parkway (CR-46)

- Continuing trenching and conduit installation activities

Horseblock Road / Long Island Avenue Crossing

- Continuing site prep for trenchless crossing activities
- Began trenchless crossing activities (24-Hour Work)
- Complete conduit proofing activities

PSEG-LI right of way

- Continuing trenchless crossing activities
- Continuing conduit installation activities

Union Avenue Onshore Converter Station

- Continuing to build out the interior of buildings and equipment testing
- Installation of above and below grade facilities
- Continuing to erect steel structures

Holbrook Substation Expansion

- Continuing substation civil works
- Continuing to build out the interior of buildings
- Continuing overhead bus work

Smith Point County Park & Marina (Weekend work)

- Continuing project mobilization
- Continuing construction of temporary pier

Weekly onshore construction status report

Week of January 13, 2025:

Upcoming Activities

The contractor intended activities include:

Cable Route

Victory Avenue (CR-56)

- Continue conduit proofing activities

William Floyd Parkway (CR-46)

- Continue trenching and conduit installation activities

Horseblock Road / Long Island Avenue Crossing

- Continue trenchless crossing activities (24-Hour Work)

PSEG-LI right of way

- Continue trenchless crossing activities
- Continue conduit installation activities

Union Avenue Onshore Converter Station

- Continue to build out the interior of buildings and equipment testing
- Continue installation of above and below grade facilities
- Continue to erect steel structures

Holbrook Substation Expansion

- Continue substation civil works
- Continue to build out the interior of buildings
- Continue overhead bus work

Smith Point County Park & Marina (Weekend Work)

- Continue mobilization of equipment
- Complete construction of temporary pier
- Begin installation of transition joint bay

Weekly onshore construction status report

Week of January 20, 2025:

The contractor intended activities include:

Cable Route

Victory Avenue (CR-56)

- Continue conduit proofing activities

William Floyd Parkway (CR-46)

- Continue trenching and conduit installation activities

Horseblock Road / Long Island Avenue Crossing

- Complete trenchless crossing activities

PSEG-LI right of way

- Continue trenchless crossing activities
- Continue conduit installation activities

Union Avenue Onshore Converter Station

- Continue to build out the interior of buildings and equipment testing
- Continue installation of above and below grade facilities
- Continue to erect steel structures

Holbrook Substation Expansion

- Continue substation civil works
- Continue to build out the interior of buildings
- Continue overhead bus work

Smith Point County Park & Marina (Weekend Work)




- Continue mobilization of equipment
- Continue installation of transition joint bay

Weekly onshore construction status report

Laydown yards will continue to be used for utility, storage, and parking.



[Click here to view the construction progress map.](#)

-  Active construction
-  Temporary restoration
-  Completed restoration

NY State Waters

For the latest information on Sunrise Wind Offshore Activities and to sign up and receive the mariners report please click [here](#).

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-629-8410 or email us at info@sunrisewindny.com.

Best Regards,
The Sunrise Wind Team

Website: www.Sunrisewindny.com

Follow us on X: @Sunrisewindny

Hotline: 631-629-8410

Email: info@sunrisewindny.com