

Monthly onshore construction status report

December 2023

Upcoming activities

Island Beach State Park

- Maintenance yard: Environmental inspections will continue to ensure E&S controls are maintained and in good working condition.
- Revegetation activities anticipated to commence Q1 2024 in accordance with revised replanting plan, once approved.

Oyster Creek Substation

- Environmental inspections will continue to ensure E&S controls are maintained and in good working condition.
- Temporarily stabilize the site with winter seed mix and straw.
- Redistribute topsoil and restore site to original grade.

Lanoka Cable Route

- Environmental inspections will continue.
- Upcoming planned activities:
 - West of Rt 9 – Temporarily stabilization of the site with mulch and/or hay.
 - East of Rt 9 – Contractor plans to grind stumps to soil line and mulch cut trees and leave in place. Target start date currently scheduled for January 2024 due to contractor availability.

Peck Bay:

Site investigations (geotechnical borings) have been completed.

Offshore

No on-water surveys are currently ongoing.