

Monthly onshore construction status report

January 2024

Upcoming activities

Island Beach State Park

- Maintenance yard: Environmental inspections will continue to ensure E&S controls are maintained and in good working condition.
- Revegetation activities anticipated to commence Q1 2024 in accordance with revised replanting plan, once approved.
- All equipment and materials have been removed from Swim Lot 2.

Oyster Creek Substation

- Environmental inspections will continue to ensure E&S controls are maintained and in good working condition.
- Temporarily stabilize the site with winter seed mix and straw.

Lanoka Cable Route

- Environmental inspections will continue.
- Upcoming planned activities:
- West of Rt 9 – Stabilization of the site with mulch and/or hay.
- East of Rt 9 – Contractor plans to grind stumps to soil line and mulch cut trees and leave in place. Target start date currently scheduled for January 2024 due to contractor availability.

Peck Bay

Site investigations (geotechnical borings) have been completed.

Offshore

No on-water surveys are currently ongoing