

Weekly Status Report

Week of December 5, 2022

Completed Activities

Week of November 28, 2022:

Offshore

- The contractor finished the casing installation and began the reaming (a second pass through the bore hole)

Beach Lane

- The contractor continued the HDD and installed casing.

Wainscott Northwest Road

- The contractor proofed the conduit between MH3 to MH4.

Long Island Railroad Corridor

- The contractor pulled cable between MH7 and MH8 and between MH6 and MH7
- The contractor conducted cable jointing at MH8

New Interconnection Station off Cove Hollow Road

- The contractor continued below grade and above grade construction.

Upcoming Activities

Week of December 5, 2022:

Offshore

- The contractor intends to continue the reaming and prepare for the conduit pull

Beach Lane

- The contractor intends to continue the HDD and prepare for the conduit pull

Long Island Railroad Corridor

- The contractor intends to begin a cable pull from MH5 to MH6
- The contractor intends to conduct cable jointing at MH8 and MH7

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue foundation installation and continue with below and above grade construction.
- The control house is expected to be delivered on site.

Week of December 12, 2022:

Beach Lane / Offshore

- The contractor intends to continue the HDD and pull the conduit

Wainscott Northwest Road

- The contractor intends to pull cable between MH4 and MH5

Long Island Railroad Corridor

- The contractor intends to conduct cable jointing at MH7 and MH6

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with foundation installation and below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.