

Weekly Status Report

Week of December 12, 2022

Completed Activities

Week of December 5, 2022:

Offshore

- The contractor finished the reaming (a second pass through the bore hole)

Beach Lane

- The contractor prepared for the conduit pull.

Wainscott Northwest Road

- The contractor proofed the conduit between MH6 and MH5.

Long Island Railroad Corridor

- The contractor proofed conduit between MH9 and MH10
- The contractor conducted cable jointing at MH8 and MH7

New Interconnection Station off Cove Hollow Road

- The contractor continued below grade and above grade construction.

Upcoming Activities

Week of December 12, 2022:

Offshore/Beach Lane

- The contractor intends to conduct the conduit pull.

Wainscott Northwest Road

- The contractor intends to begin a cable pull from MH4 to MH5.

Long Island Railroad Corridor

- The contractor conducted cable jointing at MH7 and MH6.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with below and above grade construction.
- The control house is expected to be delivered on site.

Week of December 19, 2022:

Beach Lane / Offshore

- The contractor intends to continue the HDD and pull the conduit

Wainscott Northwest Road

- The contractor intends to pull cable between MH4 and MH3.
- The contractor intends to conduct cable jointing at MH6.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with foundation installation and below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.