

Weekly Status Report

Week of December 19, 2022

Completed Activities

Week of December 12, 2022:

Offshore/Beach Lane

- The contractor conducted the conduit pull and proofed the conduit.
- The contractor began removing the casing.

Wainscott Northwest Road

- The contractor pulled cable between MH6 and MH5 and between MH5 and MH4.

Long Island Railroad Corridor

- The contractor proofed conduit between MH9 and MH10
- The contractor conducted cable jointing at MH7.

New Interconnection Station off Cove Hollow Road

- The contractor continued below grade and above grade construction.

Upcoming Activities

Week of December 19, 2022:

Offshore/Beach Lane

- The contractor intends to finish removing the casing and goal posts.
- The contractor intends to begin demobilization.

Wainscott Northwest Road

- The contractor intends to begin a cable pull between MH4 to MH5 and between MH4 and MH3.

Long Island Railroad Corridor

- The contractor conducted cable jointing at MH6.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with below and above grade construction.
- The control house is anticipated to be delivered.

Week of December 26, 2022:

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with foundation installation and below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.