

Weekly Status Report

Week of October 17, 2022

[To see the overall project schedule, click here.](#)

Completed Activities

Week of October 10, 2022:

Beach Lane

- The HDD contractor began mobilizing to the site and began installing the sound wall.

Wainscott Stone Road

- The contractor installed a vault (MH 3).

Long Island Railroad Corridor (at Daniels Hole Road)

- The contractor excavated and installed conduit across the road.

Long Island Railroad Corridor (at Stephen Hands Path)

- The contractor intends to excavated and installed a conduit across the road.

New Interconnection Station off Cove Hollow Road

- The contractor continued below grade and above grade construction.

Upcoming Activities

Week of October 17, 2022:

Beach Lane

- The contractor intends to continue mobilizing to site and installing the sound wall.

Wainscott Northwest Road

- The contractor intends to excavate and install a vault (MH4) between Two Rod Highway and Roxbury Lane. A detour will be in place
- The contractor intends to excavate and install a vault (MH5) between Bathgate Road and Montauk Highway. A detour will be in place.

Long Island Railroad Corridor (MH10, MH9, MH8)

- The contractor intends to proof the conduit.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue foundation installation and continue with below and above grade construction.

Week of October 24, 2022:

Beach Lane

- The HDD contractor intends to continue to install the sound wall.

Wainscott Main Street / Wainscott Stone Road (MH 2 and MH 3)

- The contractor intends to proof the conduit.

Wainscott Northwest Road

- The contractor intends to excavate and install the tie-ins to the vault between Two Rod Highway and Roxbury Lane. A detour will be in place
- The contractor intends to excavate and install the tie-ins to the vault between Bathgate Road and Montauk Highway. A detour will be in place.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with foundation installation and below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.