

Weekly Status Report

Week of September 19, 2022

[To see the overall project schedule, click here.](#)

Completed Activities

Week of September 12, 2022:

Long Island Railroad Corridor (between Wainscott NW Road and Daniels Hole Road)

- The contractor continued installations of sheet tie-backs.

Long Island Railroad Corridor (between Daniels Hole Road and Stephen Hands Path)

- The contractor installed two vaults near each intersection.

Long Island Railroad Corridor (between Buckskill Road and Interconnection Station)

- The contractor continued to install an access road.

New Interconnection Station off Cove Hollow Road

- The contractor installed foundations and continued below grade construction.

Upcoming Activities

Week of September 19, 2022:

Long Island Railroad Corridor (between Wainscott NW Road and Daniels Hole Road)

- The contractor intends to continue installations of sheet tie-backs.

Long Island Railroad Corridor (between Daniels Hole Road and Stephen Hands Path)

- The contractor intends to tie in the vaults.

Long Island Railroad Corridor (between Buckskill Road and Interconnection Station)

- The contractor intends to continue to install an access road.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue foundation installation and continue with below grade construction.

Week of September 26, 2022:

Long Island Railroad Corridor (between Wainscott NW Road and Daniels Hand Road)

- The contractor intends to excavate and install conduit.

Long Island Railroad Corridor (between Stephen Hands Path and Buckskill Road)

- The contractor intends to remove temporary fencing.

Long Island Railroad Corridor (between Buckskill Road and Interconnection Station)

- The contractor intends to continue to install an access road.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with foundation installation and below grade construction

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.